ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಅಂದಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು ಮುಂಡಿಸಿದೆ.

ವಿಷಯ: Improvements to balance roads and drains at Ananthapura village in chowdeshwari ward no -02 of yelahanka Sub division. ಎಂಬ ಕಾಮಗಾರಿಯ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) Epmt -12/W.O/ 75 /2022-23 dt : 12-1-2023.

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 3-4-2023.

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Improvements to balance roads and drains at Ananthapura village in chowdeshwari ward no -02 of yelahanka Sub division. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ **Sri Nagesh M** ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಮುಂದುವರೆದು ವಾರ್ಡ್ ನಂ-02ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಅನಂತಪುರ ಗ್ರಾಮದಲ್ಲಿ ಚರಂಡಿಯಲ್ಲಿ ತುಂಬಿರುವ ಹೂಳನ್ನು ತೆಗೆದು ಮಳೆ ನೀರು ಸರಾಗವಾಗಿ ಹರಿಯುವಂತೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲಾಗಿದೆ ಹಾಗೂ ವಾರ್ಡ್ ನಂ-02ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಕೆಂಚೇನಹಳ್ಳಿ ಗ್ರಾಮದ ಭಗವತಿ ಬಡಾವಣೆಯಲ್ಲಿ ಆರ್.ಸಿ.ಸಿ. ಚರಂಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಮಾಡುವಂತೆ ಸ್ಥಳೀಯ ನಾಗರೀಕರು ಮನವಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ. ಹಾಗೂ ಮೇಲಾಧಿಕಾರಿಗಳು ಮೇಲ್ಕಂಡ ಬಡಾವಣೆಯಲ್ಲಿ ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಂತೆ ಸೂಚಿಸಿರುತ್ತಾರೆ. ಈ ಹಿನ್ನಲೆಯಲ್ಲಿ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು 38 ದಿನಗಳ ವಿಳಂಭವಾದ ಅವಧಿಗೆ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡಲು ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

Ramadanjeewal.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to balance roads and drains at Ananthapura village in chowdeshwari ward no -02 of yelahanka Sub division.
2	Amount of Work Portion	Rs. 20.00 lakhs
3	Estimated Cost	Rs.19.94 lakhs
4	Name of Contractor	Sri Nagesh M
5	Agreement No	EE(YNK.D) Epmt -12/W.O/ 75 /2022-23 date :12-01-2023
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W.O/ 75 /2022-23 date :12-01-2023
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	03-04-2023
9	Date of receipt of application in the sub division office	03-04-2023
10	Extension granted if any	NIL
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work done for RCC drain and laying 1:4:8 for bed and desilting work done
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	38 days
15	Date of recommending time limit applied for	11/05/2023
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	38 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	—

20	Whether notice as per clause of contract has been issued.	—Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EoT with Rs. 50/day fine is approved.

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

R. Manjunath

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore